NC/QC/YD/2020-21/VS-GSB1 Date: 27-07-2020

TEST REPORT ON GRANULAR SUBBASE MIX
(GRADATION TEST)

Sub: To conduct tests on GSB (Grade-V) mix.
{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

1. **Gradation Test:**
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
75.00	100.00	100
53.00	96.10	80-100
26.50	82.35	55-90
9.50	56.80	35-65
4.75	43.15	25-50
2.36	18.40	10-20
0.85	7.05	2-10
0.425	3.65	0-5

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Date: 27-07-2020

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS 383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Water absorption, %	**0.41 %**	Not more than 2.0 %
2.	Liquid Limit, %	**18.36**	Not more than 25.0 %
3.	Plasticity Index, %	**NP**	Not more than 6.0 %
4.	Moisture Content, %	**6.74**	----------
5.	Aggregate Impact Value, %	**28.96**	Not more than 40.00 %

NEWZEN CONSULTANT ★ Bangalore ★

ಸಹಾಯಕ ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ,

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Date: 31-07-2020

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS 383-1970 & M o R T H Specification, V Revision -2013.
1.	Aggregate Impact Value	**27.84%**	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	**28.52%**	Not more than 35.0 %
3.	Water absorption, %	**0.41 %**	Not more than 2.0 %
4.	Plasticity Index, %	**NP**	Not more than 6.0 %

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-W2 Date: 05-08-2020

TEST REPORT ON WET MIX MACADAM MIX

(GRADATION TEST)

Sub: To conduct Gradation test on Wet Mix Macadam (WMM) Mix.
{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

1. Gradation Test:
TABLE 1.1

Sieve Size mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Specified Limits as per MoRTH Specifications, V Revision-2013
53.00	100.00	100
45.00	98.35	95-100
26.50	---	-
22.40	73.05	60-80
11.20	51.90	40-60
4.75	34.40	25-40
2.36	22.65	15-30
0.600	16.20	8-22
0.075	3.80	0-5

NEWZEN CONSULTANT * Bangalore *

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

Date: 05-08-2020

TABLE 1.2

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS 383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	27.56%	Not more than 30.00 %
2.	Combined Flakiness and Elongation index, %	28.34%	Not more than 35.0 %
3.	Water absorption, %	0.42 %	Not more than 2.0 %
4.	Plasticity Index, %	NP	Not more than 6.0 %

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-BD1

Date: 28-08-2020

1. TEST REPORT ON BITUMEN SAMPLE:

Sub: Testing of Bitumen sample VG-30 Grade.

{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}

Ref.: Material testing/QC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

Technical Reference: Ministry of Road Transport and Highways, V Revision, 2013 and IS 73: 1992.

TABLE 1.1 ;

SL No	Details	Test Results	Requirements as per I.S 73 –1992 Specifications
1.	Penetration at 25^0 C	**52.40^0 C**	Min. 45
2.	Ductility Value at 25^0 C	**109.80 cm**	40
3.	Flash point	**245^0 C**	Minimum 220^0 C
4.	Softening point	**51.30^0 C**	Min. 47

NEWZEN CONSULTANT Bangalore K.S.R

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YD/2020-21/VS-CD1

Date: 28-08-2020

1. TEST REPORT ON COARSE AGGREGATE:

Sub: Testing of Coarse Aggregate used in Dense Graded Bituminous Macadam.
{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TABLE 1.1 ;

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS 383-1970 & M o R.T H Specification, V Revision -2013.
1.	Aggregate Impact Value	23.09%	Not more than 27 00 % for DBM
2.	Combined Flakiness and Elongation index, %	26.36%	Not more than 35.0 %
3.	Water absorption, %	0.42%	Not more than 2.0 %
4.	Specific gravity	2.62	-------
5.	Soundness	6.76 %	Max. 12 % in Sodium Sulphate

NEWZEN CONSULTANT Bangalore K.R

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-DBM1

Date: 01-09-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.
{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**
1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**
TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	100	100
26.5	96.15	90-100
19.0	81.30	71-95
13.20	74.05	56-80
4.75	51.80	38-54
2.36	3475	28-42
0.300	18.10	7-21
0.075	6.25	2-8

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-DS1

Date: 02-09-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}

Ref.: Material testing/QC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (IV Revision)-2001 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	1240	900
2	Marshall Flow at 60°C, mm.	3.32	2.0 - 4.0

NEWZEN CONSULTANT * Bangalore *

Page No. 1/1

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

NC/QC/YD/2020-21/VS-DBM2 Date: 02-09-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}

Ref.: Material testing/QC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.52 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**94.60**	90-100
19.0	**83.45**	71-95
13.20	**72.90**	56-80
4.75	**50.15**	38-54
2.36	**32.65**	28-42
0.300	**18.55**	7-21
0.075	**7.05**	2-8

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-DS2 Date: 03-09-2020

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}

Ref.: Material testing/QC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (IV Revision)-2001 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1248**	900
2	Marshall Flow at 60°C, mm.	**3.34**	2.0 - 4.0

Page No. 1/1

NEWZEN CONSULTANT Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

NC/QC/YD/2020-21/VS-BB1 Date: 31-08-2020

1. TEST REPORT ON BITUMEN SAMPLE:

Sub: Testing of Bitumen sample VG-30 Grade.

{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}

Ref.: Material testing/QC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

Technical Reference: Ministry of Road Transport and Highways, V Revision, 2013 and IS 73: 1992.

TABLE 1.1 ;

SL No	Details	Test Results	Requirements as per I.S 73 –1992 Specifications
1.	Penetration at 25^0 C	**51.60^0 C**	Min. 45
2.	Ductility Value at 25^0 C	**107.0 cm**	40
3.	Flash point	**239^0 C**	Minimum 220^0 C
4.	Softening point	**50.20^0 C**	Min. 47

Page No. 1/1,

NEWZEN CONSULTANT Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

NC/QC/YD/2020-21/VS-CB1 Date: 31-08-2020

1. TEST REPORT ON COARSE AGGREGATE:

Sub. Testing of Coarse Aggregate used in Bituminous Concrete.
{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TABLE 1.1 ;

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS 383-1970 & M o R T H Specification, V Revision -2013.
1.	Aggregate Impact Value	22.96 %	Not more than 24.00 %
2.	Combined Flakiness and Elongation index, %	27.36%	Not more than 35.0 %
3.	Water absorption, %	0.42%	Not more than 2.0 %
4.	Specific gravity	2.63	-------
5.	Soundness	5.85%	Max. 12 % in Sodium Sulphate

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-BC1 Date: 04-09-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.
{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}
Ref.: Material testing/QC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**
1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.42 %**

2. **Gradation Test**
TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	100	100
13.2	96.25	90-100
9.5	81.10	70-88
4.75	67.80	53-71
2.36	52.65	42-58
1.18	44.90	34-48
0.600	31.60	26-38
0.300	24.10	18-28
0.150	17.40	12-20
0.075	8.55	4-10

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2020-21/VS-BS2 Date: 05-09-2020

1.TEST REPORT ON BITUMINOUS MIXES :
(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: Improvements to Cross roads at Escort Colony Engineering layout Vidyanikethan school road in ward no 03.}

Ref.: Material testing/QC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. R. Rangaswamy, Bangalore.

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1358**	900
2	Marshall Flow at 60°C, mm.	**3.42**	2.0 - 4.0

NEWZEN CONSULTANT * Bangalore *

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-10